

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Yes

Surface Condition? (G/P)

Good

| Intersection ID: 45775 Main Stu | Cross Street: CARVER FALLS PD | | | | Location: | S | |
|---|-------------------------------|--|-------------------------------|-------|-------------------|-----------------------------|------|
| | | | Cross Street: CARVER_FALLS_RD | | | | |
| ADA ID: 065AA0DACC4C Ramp Type: Perp | | Initial Pass/Fail: Fail Overall Compliance: No | | | o Severity Score: | 21.25 | |
| Codes/Mitigation Info/Possible Solution | | Field Measurements/Component Compliance | | | | | |
| | Possible Solutions: | Com | oliance Description | Data | Comp | liance Description | Data |
| 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 | Remove & Replace Entire Ramp. | N/A | Ramp Length (in) | 73.0 | Yes | Ramp Slope (%) | 6.1 |
| | | No | Ramp Width (in) | 47.0 | No | Ramp XSlope (%) | 5.7 |
| | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | Surveyor Notes: | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | N/A | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| The second | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | • | N/A | Shared Landing? | N/A | | | |
| | PROW/ADA: | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| ANT AND A ANT AND | Not Found, R304.5.1, R304.5.3 | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | N/A |
| | | | X Walk 1 Direction | To NE | | X Walk 2 Direction | N/A |
| | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name CARVER FALLS RD | | | X Walk 1 Slope (%) | 4.2 | | X Walk 2 Slope (%) | N/A |
| Stop Condition-Street 2 None | | | X Walk 1 X Slope (%) | 5.1 | | X Walk 2 X Slope (%) | N/A |
| Street 2 Name N/A | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 N/A | | | Road Slope (%) | N/A | N/A | Clear Space? | N/A |
| | | | Road X Slope (%) | N/A | N/A | Clear Space to XWalk (in) | N/A |
| | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | Total Cost: \$ 1 | 850.00 | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | N/A | | | N/A |