

Access Compliance Report

Public Rights-of-Way

(Curb Ramps)

Intersection ID: 15915	Main Street: MARNEY_AV	Cross Street: STANCILL_PL	Location:	N
ADA ID: 1C838AD5AC4C	Ramp Type: Para	Initial Pass/Fail: Pass	Overall Compliance: No	Severity Score: 5.25
Codes/Mitigation Info/Possible Solution		Field Measurements/Component Compliance		



Possible Solutions:

**Remove & Replace Entire Ramp.
Remove & Replace Gutter.**

Surveyor Notes:

RT RP < 5%

PROW/ADA:

R304.5.3, R304.2.1, R304.5.4

Street 1 Name	STANCILL PL
Stop Condition-Street 1	None
Street 2 Name	N/A
Stop Condition-Street 2	N/A

Total Cost: \$ 2350.00

Compliance	Description	Data	Compliance	Description	Data
N/A	Ramp Length LT (in)	27.0	N/A	Ramp Length RT (in)	26.0
Yes	Ramp Width LT (in)	60.0	Yes	Ramp Width RT (in)	60.0
Yes	Ramp Slope LT (%)	5.5	Yes	Ramp Slope RT (%)	0.9
No	Ramp XSlope LT (%)	3.0	Yes	Ramp XSlope RT (%)	1.6
Yes	Landing Length (in)	83.0	Yes	DWS Provided?	Yes
No	Landing Width (in)	47.5	Yes	DWS Contrast?	Yes
Yes	Landing Slope (%)	2.0	Yes	DWS Length (in)	24.0
No	Landing X Slope (%)	12.4	Yes	DWS Full Width?	Yes
N/A	Landing Curb? (Y/N)	No	Yes	DWS Offset (in)	1.0
N/A	Shared Landing?	No			
Yes	Gutter Ponding?	No	No	Gutter Slope (%)	10.1
Yes	Gutter Lip Ht (in)	0.0	No	Gutter X Slope (%)	3.9
N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	N/A
	X Walk 1 Direction	To S		X Walk 2 Direction	N/A
N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A
	X Walk 1 Slope (%)	6.0		X Walk 2 Slope (%)	N/A
	X Walk 1 X Slope (%)	3.0		X Walk 2 X Slope (%)	N/A
N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
	Road Slope (%)	N/A	N/A	Clear Space?	Yes
	Road X Slope (%)	N/A	N/A	Clear Space to XWalk (in)	N/A
Yes	Any Obstructions?	No	Yes	Storm Grate/Utility Hazard?	No
	Obstruction Type			Storm Grate/Utility Type	
		N/A			N/A
			Yes	Surface Condition? (G/P)	Good
			N/A	Curb Slope (%)	15.3

