cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Yes

Surface Condition? (G/P)

Good

| Intersection ID: 53633 Main St | 3633 Main Street: TREMONT_RIDGE_CT | | Cross Street: BEACON_VALLEY_ST | | | | Location: | SW |
|--|---|-----------|---|-----------------------|-------|------------------------|-----------------------------|-------|
| ADA ID: 219A28BF5842 Ramp Type: PerpDiag | | Initial P | nitial Pass/Fail: Fail Overall Compliance: No | | | | Severity Score: | 33.75 |
| Codes/Mitigation Info/Possible Solution | | | Field Measurements/Component Compliance | | | | | |
| | Possible Solutions: | | Compliance Description Data | | | Compliance Description | | Data |
| | Remove & Replace Curb Ramp W | Vith | N/A | Ramp Length (in) | 95.0 | Yes | Ramp Slope (%) | 6.6 |
| | Two New Directional Ramps or Equivalent. | | No | Ramp Width (in) | 45.5 | No | Ramp XSlope (%) | 9.9 |
| | | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | e. | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | | N/A | Shared Landing? | N/A | | | |
| | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| 19.00 | Not Found, R304.5.1, R304.5.3 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| | | | | X Walk 1 Direction | To NE | | X Walk 2 Direction | To NW |
| E Contraction of the second se | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name TREMONT RIDGE CT | | | | X Walk 1 Slope (%) | 8.8 | | X Walk 2 Slope (%) | 4.9 |
| Stop Condition-Street 2 StopSign | | | | X Walk 1 X Slope (%) | 2.7 | | X Walk 2 X Slope (%) | 9.0 |
| Street 2 Name BEACON VALLEY ST | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 None | | | | Road Slope (%) | 7.8 | N/A | Clear Space? | N/A |
| | | | | Road X Slope (%) | 4.5 | N/A | Clear Space to XWalk (in) | N/A |
| | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | Total Cost: \$ 33 | 200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | N/A | | | N/A |