

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Intersection ID: 9508Main Street:DUNSTAN_CTCross Street:VICKERY_DRLocation:SEADA ID: 25BB7B739774Ramp Type:BlendTrans1Initial Pass/Fail:PassOverall Compliance:NoSeverity Score:7.5

Codes/Mitigation Info/Possible Solution

Field Measurements/Component Compliance



Street 1 Name
Stop Condition-Street 1
Street 2 Name
Stop Condition-Street 2

VICKERY DR None DUNSTAN CT StopSign Possible Solutions:

Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.

Surveyor Notes:

N/A

PROW/ADA:

Not Found, R304.2.1, R305.2, R302.7, R302.7.2

Total Cost: \$ 3200.00

Compliance Description Data		Compliance Description		Data	
N/A	Ramp Length (in)	47.0	Yes	BlendTrans Slope (%)	3.7
Yes	Ramp Width (in)	48.0	Yes	BlendTrans XSlope (%)	1.0
N/A	Flare Type LT	Sloped	N/A	Flare Type RT	Sloped
N/A	Flare Slope LT (%)	3.5	N/A	Flare Slope RT (%)	3.6
N/A	Flare Traversable LT?	No	N/A	Flare Traversable RT?	No
No	Landing Length (in)	36.0	Yes	DWS Provided?	Yes
Yes	Landing Width (in)	48.0	Yes	DWS Contrast?	Yes
Yes	Landing Slope (%)	1.2	Yes	DWS Length (in)	25.0
Yes	Landing X Slope (%)	1.8	Yes	DWS Full Width?	Yes
N/A	Landing Curb? (Y/N)	No	No	DWS Offset (in)	3.5
N/A	Shared Landing?	No			
No	Gutter Ponding?	Yes	Yes	Gutter Slope (%)	4.3
No	Gutter Lip Ht (in)	0.5	Yes	Gutter X Slope (%)	0.6
N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No
	X Walk 1 Direction	To NE		X Walk 2 Direction	To NW
	X Walk 1 Width (in)	N/A		X Walk 2 Width (in)	N/A
	X Walk 1 Slope (%)	0.4		X Walk 2 Slope (%)	4.8
	X Walk 1 X Slope (%)	1.9		X Walk 2 X Slope (%)	1.6
N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
	Road Slope (%)	0.0		Clear Space?	Yes
	Road X Slope (%)	3.4	N/A	Clear Space to XWalk (in)	N/A
Yes	Any Obstructions?	No	Yes	Storm Grate/Utility Hazard?	No
	Obstruction Type		l	Storm Grate/Utility Type	
		N/A			N/A
			Yes	Surface Condition? (G/P)	Good
			No	Curb Slope (%)	11.7





