cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 10038782 Main Str | ID: 10038782 Main Street: STEELE_CREEK_RD | | Cross Street: N/A | | | | | SW |
|---|---|--|---------------------------|-----------------------|-------|---------------------------|-----------------------------|-------|
| DA ID: 38B123DB9E00 Ramp Type: PerpDiag | | Initial Pass/Fail: Fail Overall Compliance: No | | | | o Severity Score: | 21.25 | |
| Codes/Mitigation Info/Possible Solution | | Field Measurements/Component Compliance | | | | | | |
| | Possible Solutions: | | Compliance Description Da | | | ta Compliance Description | | Data |
| | Remove & Replace Curb Ramp Wir Two New Directional Ramps or Equivalent. | /ith N | /A | Ramp Length (in) | 84.0 | No | Ramp Slope (%) | 8.7 |
| | | N | o | Ramp Width (in) | 47.0 | Yes | Ramp XSlope (%) | 1.4 |
| | | N | / A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | N | / A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | 1 | N | / A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | / | N | / A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | Surveyor Notes: | N | / A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | N/A | N | / A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | Ν | / A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | | N | / A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | N | / A | Shared Landing? | N/A | | | |
| | PROW/ADA: | N | / A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | Not Found, R304.5.1, R304.2.2 | N | / A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | Ν | / A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| | | | | X Walk 1 Direction | To SE | | X Walk 2 Direction | To NE |
| Call and a lot of the second | | Ν | / A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name STEELE CREEK RD | _ | | | X Walk 1 Slope (%) | 0.5 | | X Walk 2 Slope (%) | 0.9 |
| Stop Condition-Street 2 None | | | | X Walk 1 X Slope (%) | 4.1 | | X Walk 2 X Slope (%) | 0.5 |
| Street 2 Name ENTRANCE | | Ν | / A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 StopSign | | | | Road Slope (%) | 2.2 | N/A | Clear Space? | N/A |
| | | | | Road X Slope (%) | 3.3 | N/A | Clear Space to XWalk (in) | N/A |
| | | N | / A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | Total Cost: \$ 32 | 200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | N/A | | | N/A |

Yes Surface Condition? (G/P)

Good

