

## Access Compliance Report Public Rights-of-Way (Curb Ramps)



Intersection ID: 11457 Main Street: TRYON-CHURCH\_CONNECTORC® Street: N\_CHURCH\_ST Location:

ADA ID: 3B10FFF06E9E Ramp Type: Para Initial Pass/Fail: Pass Overall Compliance: No Severity Score: 0.25

## Codes/Mitigation Info/Possible Solution

## Field Measurements/Component Compliance



Street 1 Name TRYON-CHURCH CONNECTOR ST
Stop Condition-Street 1 None
Street 2 Name N/A
Stop Condition-Street 2 N/A

Possible Solutions:

Remove & Replace Entire Ramp.
Remove & Replace Gutter.

Y

Surveyor Notes:

RT RP < 5%

PROW/ADA:

Not Found, R304.5.3, R304.2.1

Total Cost: \$ 2350.00

Field Measurements/Component Compliance					
Compliance Description		Data		liance Description	Data
N/A	Ramp Length LT (in)	62.0	N/A	Ramp Length RT (in)	64.0
Yes	Ramp Width LT (in)	60.0	Yes	Ramp Width RT (in)	59.5
Yes	Ramp Slope LT (%)	7.7	Yes	Ramp Slope RT (%)	2.6
Yes	Ramp XSlope LT (%)	0.6	No	Ramp XSlope RT (%)	2.5
Yes	Landing Length (in)	60.0	Yes	DWS Provided?	Yes
No	Landing Width (in)	47.5	Yes	DWS Contrast?	Yes
Yes	Landing Slope (%)	0.8	Yes	DWS Length (in)	24.0
Yes	Landing X Slope (%)	2.0	Yes	DWS Full Width?	Yes
N/A	Landing Curb? (Y/N)	No	Yes	DWS Offset (in)	0.0
N/A	Shared Landing?	No			
Yes	Gutter Ponding?	No	Yes	Gutter Slope (%)	3.3
Yes	Gutter Lip Ht (in)	0.0	No	Gutter X Slope (%)	4.0
N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	N/A
	X Walk 1 Direction	To S		X Walk 2 Direction	N/A
N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A
	X Walk 1 Slope (%)	2.6		X Walk 2 Slope (%)	N/A
	X Walk 1 X Slope (%)	1.1		X Walk 2 X Slope (%)	N/A
N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
	Road Slope (%)	N/A	N/A	Clear Space?	Yes
	Road X Slope (%)	N/A	N/A	Clear Space to XWalk (in)	N/A
Yes	Any Obstructions?	No	Yes	Storm Grate/Utility Hazard?	No
	Obstruction Type			Storm Grate/Utility Type	
		N/A			N/A
			Yes	Surface Condition? (G/P)	Good
			Replace Curb Siloppe (%)		17.3
4	A Comment	,	•	,	





