cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 43988 | Main Sti | Main Street: N_HOSKINS_RD | | | Cross Street: TUCKERS_GLEN_LN | | | | Ν |
|---|---------------------|---|---------|--|-------------------------------|-------|--------|--------------------------------|-------|
| ADA ID: 3D7B901BA027 | Ramp Type: PerpDiag | | | Initial Pass/Fail: Fail Overall Compliance | | | nce: N | Location: o Severity Score: | |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| | | Possible Solutions: | | Compliance Description Data Compliance Description | | | | | Data |
| R H A | 6 | Remove & Replace Curb Ram | n With | N/A | Ramp Length (in) | 84.5 | | Ramp Slope (%) | 8.6 |
| | | Two New Directional Ramps or Equivalent. | • | No | Ramp Width (in) | 36.5 | Yes | Ramp XSlope (%) | 1.2 |
| | | | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| TUCKERS CUENLIN L | | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | | | N/A | Shared Landing? | N/A | | | |
| | | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | 1447 | R304.5.1, R304.2.2 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | 1 and - | | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| 1 A MARINE | | | | | X Walk 1 Direction | To SW | | X Walk 2 Direction | To SE |
| | | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name | TUCKERS GLEN LN | _ | | | X Walk 1 Slope (%) | 4.2 | | X Walk 2 Slope (%) | 0.2 |
| Stop Condition-Street 2 | StopSign | | | | X Walk 1 X Slope (%) | 1.7 | | X Walk 2 X Slope (%) | 2.6 |
| Street 2 Name | N HOSKINS RD | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | None | | | | Road Slope (%) | 2.3 | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | 4.1 | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ | 3200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | •• | N/A | | / | N/A |
| | | | | | | | 1 | | |

Yes Surface Condition? (G/P) Good

