cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 45134 | Main Street: DULIN_CREEK_BV | | | Street: | LITTLE_WHITEOAK_ | Location: | NE | | |
|---|-----------------------------|---|---------|--|-----------------------|-----------|-----------------------------|-----------------------------|------|
| ADA ID: 41A9E7F4752 | 752D Ramp Type: PerpDiag | | | Initial Pass/Fail: Fail Overall Compliance: No | | | | o Severity Score: | 10 |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| | Charle Printeorix RD | Possible Solutions: | | Compliance Description | | | Data Compliance Description | | |
| | | Remove & Replace Curb Ramp W Two New Directional Ramps or Equivalent. | With | N/A | Ramp Length (in) | 48.0 | Yes | Ramp Slope (%) | 5.5 |
| | | | | No | Ramp Width (in) | 47.5 | No | Ramp XSlope (%) | 3.1 |
| | | | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | · (5. | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| Station S. | VIC Y PLANTER I | | | N/A | Shared Landing? | N/A | | | |
| - This is | DE 3 | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | | Not Found, R304.5.1, R304.5.3 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| | | | | | X Walk 1 Direction | To W | | X Walk 2 Direction | To S |
| | | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name | DULIN CREEK BV | - | | | X Walk 1 Slope (%) | 1.2 | | X Walk 2 Slope (%) | 0.8 |
| Stop Condition-Street 2 | None | | | | X Walk 1 X Slope (%) | 4.3 | | X Walk 2 X Slope (%) | 4.5 |
| Street 2 Name | LITTLE WHITEOAK RD | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | StopSign | | | | Road Slope (%) | 4.0 | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | 5.3 | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ | 3200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |
| | | | | | | | | | |



Yes

Surface Condition? (G/P)

Good