

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Interception ID: 7516 Main Street: DEATTIES FORD DD | | | | | Crees Street: BISHOD MADISON I N | | | | SE |
|---|---|-------------------------------|-----------|--|----------------------------------|------|-----------------------------|-----------------------------|------|
| Intersection ID: 7516 | | | | Cross Street: BISHOP_MADISON_LN | | | | Location: | |
| ADA ID: 42243F7BD2AB Ramp Type: Perp | | | Init | Initial Pass/Fail: Fail Overall Compliance: No | | | | o Severity Score: | 22.5 |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| | and The State of the | Possible Solutions: | | Compliance Description | | | Data Compliance Description | | |
| | 2 | Remove & Replace Entire R | amp. | N/A | Ramp Length (in) | 60.5 | No | Ramp Slope (%) | 9.1 |
| e l | | | • | No | Ramp Width (in) | 47.0 | No | Ramp XSlope (%) | 2.3 |
| | A we at | | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| LA BEISTOP MADISON LIN | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | A A A | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | 1 | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| E C | and states | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | | N/A | Shared Landing? | N/A | | | | |
| Not | | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | | Not Found, R304.5.1, R304.2.2 | .2.2, | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | R304.5.3 | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | N/A |
| | | | | | X Walk 1 Direction | To N | | X Walk 2 Direction | N/A |
| | | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name BISHO | P MADISON LN | | | | X Walk 1 Slope (%) | 0.8 | | X Walk 2 Slope (%) | N/A |
| Stop Condition-Street 2 | StopSign | | | | X Walk 1 X Slope (%) | 4.9 | | X Walk 2 X Slope (%) | N/A |
| Street 2 Name | N/A | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | N/A | | | | Road Slope (%) | N/A | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | N/A | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: | \$ 1850.0 | 0 | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |

Yes Surface Condition? (G/P)





