

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Yes

Surface Condition? (G/P)

Good

| Intersection ID: 9668 | Main Street: THE PLAZA | | | Cross Street: VICKERY DR | | | | Location: | NE |
|---|---------------------------|-------------------------------|--|---|-----------------------|-------|---------------------|-----------------------------|-----|
| | | | | | | | | | |
| ADA ID: 47902C42E773 Ramp Type: Perp | | Initial | Initial Pass/Fail: Fail Overall Compliance: No | | | | o Severity Score: | 10 | |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| | and the set | Possible Solutions: | | Compliance Description Data Comp | | | liance Description | Data | |
| | 1140 | Remove & Replace Entire Ram | р. | N/A | Ramp Length (in) | 60.0 | Yes | Ramp Slope (%) | 7.2 |
| · · · · · · · · · · · · · · · · · · · | Contraction of the second | 9 | • | No | Ramp Width (in) | 47.5 | No | Ramp XSlope (%) | 2.9 |
| | | | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | A State | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | / | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | h. | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| 6 6 | e /k | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| P.L. | | | | N/A | Shared Landing? | N/A | | | |
| TILLE & | 4 | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| the second se | 100 | Not Found, R304.5.1, R304.5.3 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | N/A |
| | | | | | X Walk 1 Direction | To SW | | X Walk 2 Direction | N/A |
| | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A | |
| Street 1 Name | /ICKERY DR | | | | X Walk 1 Slope (%) | 2.2 | | X Walk 2 Slope (%) | N/A |
| Stop Condition-Street 2 | StopSign | | | | X Walk 1 X Slope (%) | 1.7 | | X Walk 2 X Slope (%) | N/A |
| Street 2 Name | N/A | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | N/A | | | | Road Slope (%) | N/A | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | N/A | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ | 1850.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |

