cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| | | • | - | , | | | | | |
|--|--|--------------------------------|---------|---|-----------------------|-----------------------------|---------------------|-----------------------------|-------|
| Intersection ID: 9847 | 7 Main Street: BLACKWOOD_AV | | | Cross Street: THE_PLAZA | | | | Location: | SW |
| ADA ID: 55BC09DC73F3 | A ID: 55BC09DC73F3 Ramp Type: PerpDiag | | | nitial Pass/Fail: Fail Overall Compliance: No | | | | o Severity Score: | 22.5 |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| | | Possible Solutions: | | Compliance Description | | Data Compliance Description | | liance Description | Data |
| S. Alto | | Remove & Replace Curb Ramp V | Nith | N/A | Ramp Length (in) | 59.5 | No | Ramp Slope (%) | 10.1 |
| | | Two New Directional Ramps or | | No | Ramp Width (in) | 43.0 | No | Ramp XSlope (%) | 3.2 |
| | | Equivalent. | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| all the | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| THE | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | c. | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| <u>.</u> | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| and the second s | E Itan | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | 100 | | | N/A | Shared Landing? | N/A | | | |
| | | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| C and | 12 | Not Found, R304.5.1, R304.2.2, | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | R304.5.3 | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| 14.07 D | | | | | X Walk 1 Direction | To NE | | X Walk 2 Direction | To NW |
| | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A | |
| Street 1 Name | BLACKWOOD AV | | | | X Walk 1 Slope (%) | 2.1 | | X Walk 2 Slope (%) | 2.7 |
| Stop Condition-Street 2 | StopSign | | | | X Walk 1 X Slope (%) | 2.9 | | X Walk 2 X Slope (%) | 0.6 |
| Street 2 Name | THE PLAZA | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | None | | | | Road Slope (%) | 3.6 | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | 0.2 | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ 3 | 3200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |

Yes Surface Condition? (G/P)

Good

