cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 10337 | Main Street: E_36TH_ST | | | Cross Street: SPENCER_ST | | | | Location: E | |
|---|------------------------|------------------------------|---------|--|-----------------------|-------|--------|-----------------------------|-------|
| ADA ID: 58416EA6B2C4 | Ramp Type: PerpDiag | | | Initial Pass/Fail: Fail Overall Complian | | | nce: N | o Severity Score: | 8.75 |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| | | Possible Solutions: | | | | | | Compliance Description Data | |
| | | Remove & Replace Curb Ramp \ | With | N/A | Ramp Length (in) | 60.0 | Yes | Ramp Slope (%) | 7.6 |
| | | Two New Directional Ramps or | | No | Ramp Width (in) | 47.5 | Yes | Ramp XSlope (%) | 0.6 |
| | | Equivalent. | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | | | N/A | Shared Landing? | N/A | | | |
| A A BA | and the | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| the second states | 101 | Not Found, R304.5.1 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | | | N/A | Painted X Walk1? | Yes | N/A | Painted X Walk2? | No |
| Sec. 3 Start | | | | | X Walk 1 Direction | To NW | | X Walk 2 Direction | To SW |
| | | | | N/A | X Walk 1 Width (in) | 113.0 | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name S | PENCER ST | - | | | X Walk 1 Slope (%) | 1.4 | | X Walk 2 Slope (%) | 1.8 |
| Stop Condition-Street 2 | StopSign | | | | X Walk 1 X Slope (%) | 0.0 | | X Walk 2 X Slope (%) | 0.0 |
| Street 2 Name | E 36TH ST | | | N/A | Ramp inside XWalk1? | Yes | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | None | | | | Road Slope (%) | 0.3 | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | 0.5 | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ | 3200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |

Yes Surface Condition? (G/P)

Good

