

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Intersection ID: 20314 Main Street: COLONY_RD Cross Street: MORROCROFT_FARMS_LN Location: E

ADA ID: 5B04A8CDC21D Ramp Type: Directional1 Initial Pass/Fail: Fail Overall Compliance: No Severity Score: 37.5

Codes/Mitigation Info/Possible Solution

Field Measurements/Component Compliance



Street 1 Name MORROCROFT FARMS LN
Stop Condition-Street 1 StopSign
Street 2 Name N/A
Stop Condition-Street 2 N/A

Possible Solution		
Possible Solutions:	Co	
Remove & Replace Entire Ramp.		
•	Yes	
	No	
	No	
	N/A	
	N/A	
Surveyor Notes:	N/A	
N/A	N/A	
	N/A	
	N/A	
	N/A	
PROW/ADA:	N/A	
R304.2.2, R304.5.3	N/A	

		N.
		N
		N.
		N
		N
Total Cost:	\$ 1600.00	

Field Measurements/Component Compliance								
Compl	iance Description	Data	Compl	iance Description	Data			
N/A	Ramp Length (in)	62.0	N/A	Grade Break?	N/A			
Yes	Ramp Width (in)	60.0	N/A	Grade Break Slope (%)	0.0			
No	Ramp Slope (%)	9.2	N/A	Grade Break XSlope (%)	0.0			
No	Ramp XSlope (%)	7.9						
N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A			
N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	0.0			
N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A			
N/A	Landing Length (in)	0.0	N/A	DWS Provided?	N/A			
N/A	Landing Width (in)	0.0	N/A	DWS Contrast?	N/A			
N/A	Landing Slope (%)	0.0	N/A	DWS Length (in)	N/A			
N/A	Landing X Slope (%)	0.0	N/A	DWS Full Width?	N/A			
N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset LT (in)	N/A			
N/A	Shared Landing?	N/A	N/A	DWS Offset RT (in)	N/A			
N/A	Gutter Ponding?	0.0	N/A	Gutter Slope (%)	N/A			
N/A	Gutter Lip Ht (in)	0.0	N/A	Gutter X Slope (%)	N/A			
N/A	Painted X Walk1?	No		Road Slope (%)	1.1			
	X Walk 1 Direction	To NW		Road X Slope (%)	2.2			
	X Walk 1 Width (in)	N/A		Clear Space?	N/A			
	X Walk 1 Slope (%)	1.1	N/A	Clear Space to XWalk (in)	N/A			
	X Walk 1 X Slope (%)	2.2	N/A	Storm Grate/Utility Hazard?	N/A			
N/A	Ramp inside XWalk1?	N/A		Storm Grate/Utility Type				
N/A	Any Obstructions?	N/A			N/A			
	Obstruction Type		Yes	Surface Condition? (G/P)	Good			
		N/A	N/A	Curb Slope (%)	0.9			





