cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 10024552 Main Street: D_DUCKS_LN C | | | | N/A | Location: | NE | | |
|---|-------------------------------|--------|---|-----------------------|-----------|---------|-----------------------------|------|
| | Ramp Type: BlendTrans1 | | Initial Pass/Fail: Fail Overall Comp | | | nce: No | | |
| Codes/Mitigation Info/Possible Solution | | | Field Measurements/Component Compliance | | | | | |
| Possible Solutions: | | C | | | | | | Data |
| | Remove & Replace Curb Ramp | _ | | Ramp Length (in) | 50.5 | Yes | BlendTrans Slope (%) | 3.4 |
| | Two New Directional Ramps or | N | | Ramp Width (in) | 38.0 | No | BlendTrans XSlope (%) | 9.8 |
| | Equivalent. | N | / A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | N | / A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | N | / A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | N | / A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | Surveyor Notes: | N | / A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | N/A | N | / A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | N | / A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | = | N | / A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | N | / A | Shared Landing? | N/A | | | |
| | PROW/ADA: | N | / A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | Not Found, R304.5.1, R304.5.3 | N | / A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | N | / A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| | | | | X Walk 1 Direction | To W | | X Walk 2 Direction | To S |
| | | | | X Walk 1 Width (in) | N/A | | X Walk 2 Width (in) | N/A |
| Street 1 Name DUCKS | LN . | | | X Walk 1 Slope (%) | 4.6 | | X Walk 2 Slope (%) | 1.8 |
| Stop Condition-Street 1 N | one | | | X Walk 1 X Slope (%) | 1.4 | | X Walk 2 X Slope (%) | 6.3 |
| Street 2 Name | N/A | N | / A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 2 Stop | Sign | | | Road Slope (%) | 6.2 | | Clear Space? | N/A |
| | | | | Road X Slope (%) | 6.9 | N/A | Clear Space to XWalk (in) | N/A |
| | | N | / A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | Total Cost: \$ 3 | 200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | N/A | | | N/A |









