cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: N/A | Main Street: ROLLINGWOOD_DR | | Cross Street: FIELDCREST_RD | | | | Location: | NE |
|---|-----------------------------|---------|--|-----------------------|-----------------------------|-------------------|-----------------------------|------|
| ADA ID: 5C6D6CEE9542 | 2 Ramp Type: PerpDiag | | Initial Pass/Fail: Fail Overall Compliance: No | | | o Severity Score: | 12.5 | |
| Codes/Mitigation Info/Possible Solution | | | Field Measurements/Component Compliance | | | | | |
| Ma Charles and | Possible Solutions: | | Compliance Description | | Data Compliance Description | | Data | |
| | Remove & Replace Curb Ram | p With | N/A | Ramp Length (in) | 70.0 | Yes | Ramp Slope (%) | 7.6 |
| | Two New Directional Ramps o | | Yes | Ramp Width (in) | 48.0 | No | Ramp XSlope (%) | 5.8 |
| | Equivalent. | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| B/ A | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| Romme | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| ROLLINGWOOD DR | the set of | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| 6 | | | N/A | Shared Landing? | N/A | | | |
| | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| The second se | Not Found, R304.5.3 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| Not Found, Root.o.o | | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| | 1. 1. 1 | | | X Walk 1 Direction | To W | | X Walk 2 Direction | To S |
| A AND | S. B. B. | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name FIELDO | CREST RD | | | X Walk 1 Slope (%) | 6.5 | | X Walk 2 Slope (%) | 3.0 |
| Stop Condition-Street 2 | None | | | X Walk 1 X Slope (%) | 2.9 | | X Walk 2 X Slope (%) | 7.1 |
| • | WOOD DR | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | StopSign | | | Road Slope (%) | 6.5 | N/A | Clear Space? | N/A |
| | | | | Road X Slope (%) | 2.5 | N/A | Clear Space to XWalk (in) | N/A |
| | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | Total Cost: \$ | 3200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | - · · · · · | | | ,, | N/A | | | N/A |

Yes Surface Condition? (G/P)

Good



