cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 2752 | Main St | reet: JADE_TREE_LN | Cross | Cross Street: DERVISH_LN | | | | Location: | S |
|---|------------|------------------------------|---------|---|-----------------------|-------------------|-------------------------|-----------------------------|-------|
| ADA ID: 5FC08283A44F | Ramp T | Ramp Type: PerpDiag | | | ail: Fail Overall (| o Severity Score: | 8.75 | | |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| | | Possible Solutions: | | | | | liance Description Data | | |
| | TRACING | Remove & Replace Curb Ramp V | Nith | N/A | Ramp Length (in) | 49.5 | Yes | Ramp Slope (%) | 6.3 |
| | | Two New Directional Ramps or | | No | Ramp Width (in) | 41.0 | Yes | Ramp XSlope (%) | 1.8 |
| | | Equivalent. | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | and the | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | | | N/A | Shared Landing? | N/A | | | |
| The Part of the second | | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | | R304.5.1 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | | | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| | | | | | X Walk 1 Direction | To NE | | X Walk 2 Direction | To NW |
| | | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name JAD | DE TREE LN | | | | X Walk 1 Slope (%) | 4.2 | | X Walk 2 Slope (%) | 0.7 |
| Stop Condition-Street 2 | StopSign | | | | X Walk 1 X Slope (%) | 1.3 | | X Walk 2 X Slope (%) | 3.7 |
| Street 2 Name | DERVISH LN | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | None | | | | Road Slope (%) | 3.3 | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | 1.6 | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ | 3200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |

Yes Surface Condition? (G/P) Good

