cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 25958 | Main Str | eet: KINGFISHER DR | Cross S | Street: | PARK RD | Location: | NW | | |
|---|----------------------|------------------------------|---------|--|-----------------------|-----------|------------------------|-----------------------------|-------|
| ADA ID: 64D9EC044833 | Ramp Type: PerpDiag | | | Initial Pass/Fail: Fail Overall Compliance: No | | | | Severity Score: | 58.75 |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| A STORY AND AND | | Possible Solutions: | | | | | Compliance Description | | Data |
| | 5 | Remove & Replace Curb Ramp W | Vith | N/A | Ramp Length (in) | 69.0 | No | Ramp Slope (%) | 13.2 |
| | | Two New Directional Ramps or | | No | Ramp Width (in) | 46.0 | No | Ramp XSlope (%) | 7.4 |
| | | Equivalent. | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| PAuse | | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| 6/10 | | | | N/A | Shared Landing? | N/A | | | |
| and and | | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | 11 32 | R304.5.1, R304.2.2, R304.5.3 | | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| and the second | 12-2 | , | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| All A Charles | 6- 1 Ge | | | | X Walk 1 Direction | To S | | X Walk 2 Direction | To E |
| | 300 \ 16K- | | | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name | PARK RD | - | | | X Walk 1 Slope (%) | 5.0 | | X Walk 2 Slope (%) | 0.7 |
| Stop Condition-Street 2 | None | | | | X Walk 1 X Slope (%) | 3.4 | | X Walk 2 X Slope (%) | 1.8 |
| Street 2 Name | KINGFISHER DR | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 | StopSign | | | | Road Slope (%) | 5.4 | N/A | Clear Space? | N/A |
| | | | | | Road X Slope (%) | 0.3 | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ 3 | 200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |



