

## Access Compliance Report Public Rights-of-Way (Curb Ramps)



Intersection ID: 7505 Main Street: MERLANE\_DR Cross Street: W\_SUGAR\_CREEK\_RD Location: NW

ADA ID: 6764DA23A3F3 Ramp Type: PerpDiag Initial Pass/Fail: Pass Overall Compliance: No Severity Score: 0

Codes/Mitigation Info/Possible Solution

Field Measurements/Component Compliance



Street 1 Name
Stop Condition-Street 2
Street 2 Name
Stop Condition-Street 1

MERLANE DR StopSign W SUGAR CREEK RD None Possible Solutions:

Remove & Replace Curb Ramp With
Two New Directional Ramps or
Equivalent.

Surveyor Notes:

N/A

PROW/ADA:

Not Found, R305.2

Total Cost: \$ 3200.00

Field Measurements/Component Compliance						
	Compliance Description		Data	Com	oliance Description	Data
	N/A	Ramp Length (in)	95.0	Yes	Ramp Slope (%)	7.0
	Yes	Ramp Width (in)	48.0	Yes	Ramp XSlope (%)	0.1
	N/A	Flare Type LT	Sloped	N/A	Flare Type RT	N/A
	N/A	Flare Slope LT (%)	6.3	Yes	Flare Slope RT (%)	4.6
	N/A	Flare Traversable LT?	Yes	N/A	Flare Traversable RT?	Yes
	Yes	Landing Length (in)	71.0	Yes	DWS Provided?	Yes
	Yes	Landing Width (in)	48.0	Yes	DWS Contrast?	Yes
	Yes	Landing Slope (%)	1.0	Yes	DWS Length (in)	24.0
	Yes	Landing X Slope (%)	0.9	Yes	DWS Full Width?	Yes
	N/A	Landing Curb? (Y/N)	No	No	DWS Offset (in)	5.0
	N/A	Shared Landing?	No			
	Yes	Gutter Ponding?	No	Yes	Gutter Slope (%)	0.6
	Yes	Gutter Lip Ht (in)	0.0	Yes	Gutter X Slope (%)	1.4
	N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No
		X Walk 1 Direction	To S		X Walk 2 Direction	То Е
	N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A
		X Walk 1 Slope (%)	0.0		X Walk 2 Slope (%)	2.8
		X Walk 1 X Slope (%)	1.0		X Walk 2 X Slope (%)	1.4
	N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
		Road Slope (%)	1.0	N/A	Clear Space?	Yes
		Road X Slope (%)	0.2	N/A	Clear Space to XWalk (in)	N/A
	Yes	Any Obstructions?	No	Yes	Storm Grate/Utility Hazard?	No
		Obstruction Type			Storm Grate/Utility Type	
			N/A			N/A
				Yes	Surface Condition? (G/P)	Good
9.	ALL PARTY	Maria de la compansa				





