cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



| Intersection ID: 25772 Main Street: CARMEL_EXECUTIVE_PARK Cr | et: CARMEL_EXECUTIVE_PARK Cross Street: PINEVILLE-MATTHEWS_RD | | | | | |
|--|---|-----------------------|----------|---------------------------|-----------------------------|------|
| ADA ID: 82CE2B316CBA Ramp Type: PerpDiag Ini | tial Pass/F | ail: Fail Overall (| Compliar | nce: N | o Severity Score: | 10 |
| Codes/Mitigation Info/Possible Solution Field Measurements/Component Compliance | | | | | | |
| Possible Solutions: | | | | ta Compliance Description | | Data |
| Image: Surveyor Notes: N/A | N/A | Ramp Length (in) | 61.0 | Yes | Ramp Slope (%) | 5.6 |
| | No | Ramp Width (in) | 40.0 | No | Ramp XSlope (%) | 3.3 |
| | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| N/A | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| PINEVILLE-MATTHEWS_RD | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | N/A | Shared Landing? | N/A | | | |
| PROW/ADA: | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| Not Found, R304.5.1, R304.5.3 | N/A | Gutter Lip Ht (in) | N/A | N/A | Gutter X Slope (%) | N/A |
| | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| The second second second | | X Walk 1 Direction | To W | | X Walk 2 Direction | To S |
| A State of the sta | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| Street 1 Name CARMEL EXECUTIVE PARK DR | | X Walk 1 Slope (%) | 2.6 | | X Walk 2 Slope (%) | 3.8 |
| Stop Condition-Street 2 StopSign | | X Walk 1 X Slope (%) | 5.2 | | X Walk 2 X Slope (%) | 2.8 |
| Street 2 Name PINEVILLE-MATTHEWS RD | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 1 None | | Road Slope (%) | 4.7 | N/A | Clear Space? | N/A |
| | | Road X Slope (%) | 4.4 | N/A | Clear Space to XWalk (in) | N/A |
| | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| Total Cost: \$ 3200.0 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | - | | N/A | | | N/A |
| | | | | Yes | Surface Condition? (G/P) | Good |

