

# Access Compliance Report

## Public Rights-of-Way

### (Curb Ramps)

|                        |                      |                         |                        |
|------------------------|----------------------|-------------------------|------------------------|
| Intersection ID: 13369 | Main Street: WEST_BV | Cross Street: I-77      | Location: NW           |
| ADA ID: A35461502FE8   | Ramp Type: ParaDiag  | Initial Pass/Fail: Fail | Overall Compliance: No |
|                        |                      | Severity Score: 12.5    |                        |

#### Codes/Mitigation Info/Possible Solution

#### Field Measurements/Component Compliance



Possible Solutions:

**Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.**

Surveyor Notes:

**N/A**

PROW/ADA:

**R304.5.1, R304.3.2**

Total Cost: \$ 3200.00

| Compliance | Description          | Data  | Compliance | Description                 | Data  |
|------------|----------------------|-------|------------|-----------------------------|-------|
| N/A        | Ramp Length LT (in)  | N/A   | N/A        | Ramp Length RT (in)         | 60.0  |
| N/A        | Ramp Width LT (in)   | N/A   | No         | Ramp Width RT (in)          | 40.0  |
| N/A        | Ramp Slope LT (%)    | N/A   | No         | Ramp Slope RT (%)           | 10.7  |
| N/A        | Ramp XSlope LT (%)   | N/A   | Yes        | Ramp XSlope RT (%)          | 1.8   |
| N/A        | Landing Length (in)  | N/A   | N/A        | DWS Provided?               | N/A   |
| N/A        | Landing Width (in)   | N/A   | N/A        | DWS Contrast?               | N/A   |
| N/A        | Landing Slope (%)    | N/A   | N/A        | DWS Length (in)             | N/A   |
| N/A        | Landing X Slope (%)  | N/A   | N/A        | DWS Full Width?             | N/A   |
| N/A        | Landing Curb? (Y/N)  | N/A   | N/A        | DWS Offset (in)             | N/A   |
| N/A        | Shared Landing?      | N/A   |            |                             |       |
| N/A        | Gutter Ponding?      | N/A   | N/A        | Gutter Slope (%)            | N/A   |
| N/A        | Gutter Lip Ht (in)   | N/A   | N/A        | Gutter X Slope (%)          | N/A   |
| N/A        | Painted X Walk1?     | No    | N/A        | Painted X Walk2?            | No    |
|            | X Walk 1 Direction   | To SW |            | X Walk 2 Direction          | To SE |
| N/A        | X Walk 1 Width (in)  | N/A   | N/A        | X Walk 2 Width (in)         | N/A   |
|            | X Walk 1 Slope (%)   | 2.3   |            | X Walk 2 Slope (%)          | 0.2   |
|            | X Walk 1 X Slope (%) | 3.6   |            | X Walk 2 X Slope (%)        | 1.6   |
| N/A        | Ramp inside XWalk1?  | N/A   | N/A        | Ramp inside XWalk2?         | N/A   |
|            | Road Slope (%)       | 3.8   | N/A        | Clear Space?                | N/A   |
|            | Road X Slope (%)     | 0.1   | N/A        | Clear Space to XWalk (in)   | N/A   |
| N/A        | Any Obstructions?    | N/A   | N/A        | Storm Grate/Utility Hazard? | N/A   |
|            | Obstruction Type     |       |            | Storm Grate/Utility Type    |       |
|            |                      | N/A   |            |                             | N/A   |
|            |                      |       | Yes        | Surface Condition? (G/P)    | Good  |
|            |                      |       | N/A        | Curb Slope (%)              | 7.5   |

Street 1 Name WEST BV  
 Stop Condition-Street 1 None  
 Street 2 Name N I-77 RAMP  
 Stop Condition-Street 2 StopSign

