cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Good

Itersection ID: 6203 Main Street: CRANDON DR Cross Street: PEACHWOOD DR							Location:	NW
								18.75
		Initial Pass/Fail: Fail Overall Compliance: No					10.75	
Codes/Mitigation Info/Possible Solution			Field Measurements/Component Compliance					
PERCETURIOR DEL	Possible Solutions:		Compliance Description			Data Compliance Description		
	Remove & Replace Curb Ramp W	Vith	N/A	Ramp Length (in)	48.0	Yes	Ramp Slope (%)	6.5
	Two New Directional Ramps or		No	Ramp Width (in)	32.0	No	Ramp XSlope (%)	3.2
	Equivalent.		N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A
			N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A
			N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A
			N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A
	Surveyor Notes:		N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A
	N/A		N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A
			N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A
			N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A
			N/A	Shared Landing?	N/A			
	PROW/ADA:		N/A	Gutter Ponding?	N/A	N/A	Gutter Slope (%)	N/A
	Not Found, R304.5.1, R304.5.3		N/A	Gutter Lip Ht (in)	N/A	N/A	Gutter X Slope (%)	N/A
			N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No
				X Walk 1 Direction	To S		X Walk 2 Direction	To E
			N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A
Street 1 Name PEACHWOOD DR				X Walk 1 Slope (%)	4.6		X Walk 2 Slope (%)	1.8
Stop Condition-Street 2 StopSign				X Walk 1 X Slope (%)	2.0		X Walk 2 X Slope (%)	1.3
Street 2 Name CRANDON DR			N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
Stop Condition-Street 1 StopSign				Road Slope (%)	1.8	N/A	Clear Space?	N/A
				Road X Slope (%)	0.1	N/A	Clear Space to XWalk (in)	N/A
			N/A	Any Obstructions?	N/A	N/A	Storm Grate/Utility Hazard?	N/A
	Total Cost: \$ 33	200.00		Obstruction Type			Storm Grate/Utility Type	
					N/A			N/A

Yes Surface Condition? (G/P)

