

# Access Compliance Report

## Public Rights-of-Way

### (Curb Ramps)

|                        |                            |                         |                        |
|------------------------|----------------------------|-------------------------|------------------------|
| Intersection ID: 11140 | Main Street: N_SYCAMORE_ST | Cross Street: W_5TH_ST  | Location: SW           |
| ADA ID: B6747BF4770E   | Ramp Type: ParaDiag        | Initial Pass/Fail: Pass | Overall Compliance: No |
|                        |                            | Severity Score: 4       |                        |

#### Codes/Mitigation Info/Possible Solution

#### Field Measurements/Component Compliance



Possible Solutions:

**Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent. Remove & Replace Gutter.**

Surveyor Notes:

**LT RP < 5%**

PROW/ADA:

**Not Found, R304.2.1, R305.2, R304.5.3**

Total Cost: \$ 3950.00

| Compliance | Description          | Data  | Compliance | Description                 | Data  |
|------------|----------------------|-------|------------|-----------------------------|-------|
| N/A        | Ramp Length LT (in)  | 30.0  | N/A        | Ramp Length RT (in)         | 47.0  |
| Yes        | Ramp Width LT (in)   | 80.0  | Yes        | Ramp Width RT (in)          | 68.0  |
| Yes        | Ramp Slope LT (%)    | 3.4   | Yes        | Ramp Slope RT (%)           | 6.2   |
| Yes        | Ramp XSlope LT (%)   | 0.1   | Yes        | Ramp XSlope RT (%)          | 1.2   |
| No         | Landing Length (in)  | 43.0  | Yes        | DWS Provided?               | Yes   |
| No         | Landing Width (in)   | 47.0  | Yes        | DWS Contrast?               | Yes   |
| Yes        | Landing Slope (%)    | 1.3   | Yes        | DWS Length (in)             | 24.0  |
| Yes        | Landing X Slope (%)  | 0.8   | Yes        | DWS Full Width?             | Yes   |
| N/A        | Landing Curb? (Y/N)  | No    | No         | DWS Offset (in)             | 2.5   |
| N/A        | Shared Landing?      | No    |            |                             |       |
| Yes        | Gutter Ponding?      | No    | Yes        | Gutter Slope (%)            | 1.0   |
| Yes        | Gutter Lip Ht (in)   | 0.0   | No         | Gutter X Slope (%)          | 2.2   |
| N/A        | Painted X Walk1?     | No    | N/A        | Painted X Walk2?            | No    |
|            | X Walk 1 Direction   | To NE |            | X Walk 2 Direction          | To NW |
| N/A        | X Walk 1 Width (in)  | N/A   | N/A        | X Walk 2 Width (in)         | N/A   |
|            | X Walk 1 Slope (%)   | 7.4   |            | X Walk 2 Slope (%)          | 3.3   |
|            | X Walk 1 X Slope (%) | 1.7   |            | X Walk 2 X Slope (%)        | 6.5   |
| N/A        | Ramp inside XWalk1?  | N/A   | N/A        | Ramp inside XWalk2?         | N/A   |
|            | Road Slope (%)       | 1.3   | N/A        | Clear Space?                | Yes   |
|            | Road X Slope (%)     | 9.9   | N/A        | Clear Space to XWalk (in)   | N/A   |
| Yes        | Any Obstructions?    | No    | Yes        | Storm Grate/Utility Hazard? | No    |
|            | Obstruction Type     |       |            | Storm Grate/Utility Type    |       |
|            |                      | N/A   |            |                             | N/A   |
|            |                      |       | Yes        | Surface Condition? (G/P)    | Good  |
|            |                      |       | Replace    | Curb Slope (%)              | 12.6  |

Street 1 Name N SYCAMORE ST  
 Stop Condition-Street 1 StopSign  
 Street 2 Name W 5TH ST  
 Stop Condition-Street 2 None

