


Access Compliance Report

Public Rights-of-Way

(Curb Ramps)

Intersection ID: 45519	Main Street: CAPTAIN_ARDREY_RD	Cross Street: COTTON_PRESS_RD	Location:	E
ADA ID: B92B5EFEE345	Ramp Type: Perp	Initial Pass/Fail: Pass	Overall Compliance: No	Severity Score: 15

Codes/Mitigation Info/Possible Solution			Field Measurements/Component Compliance					
	Possible Solutions:		Compliance	Description	Data	Compliance	Description	Data
	Remove & Replace Entire Ramp.		N/A	Ramp Length (in)	72.0	Yes	Ramp Slope (%)	7.4
	Remove & Replace Gutter.		Yes	Ramp Width (in)	48.0	Yes	Ramp XSlope (%)	0.5
			N/A	Flare Type LT	Sloped	N/A	Flare Type RT	N/A
			N/A	Flare Slope LT (%)	5.8	Yes	Flare Slope RT (%)	1.9
			N/A	Flare Traversable LT?	Yes	N/A	Flare Traversable RT?	Yes
			Yes	Landing Length (in)	48.0	No	DWS Provided?	No
			Yes	Landing Width (in)	48.0	N/A	DWS Contrast?	No
			No	Landing Slope (%)	2.6	N/A	DWS Length (in)	N/A
			Yes	Landing X Slope (%)	1.1	N/A	DWS Full Width?	No
Surveyor Notes:		N/A	N/A	Landing Curb? (Y/N)	No	N/A	DWS Offset (in)	N/A
PROW/ADA:		Not Found, R304.2.2-Perp, R304.3.2-Para, R305, R304.5.4	N/A	Shared Landing?	No			
			Yes	Gutter Ponding?	No	No	Gutter Slope (%)	7.0
			Yes	Gutter Lip Ht (in)	0.0	Yes	Gutter X Slope (%)	0.8
			N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	N/A
				X Walk 1 Direction	To NW		X Walk 2 Direction	N/A
			N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A
				X Walk 1 Slope (%)	2.0		X Walk 2 Slope (%)	N/A
				X Walk 1 X Slope (%)	0.9		X Walk 2 X Slope (%)	N/A
			N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
				Road Slope (%)	N/A	N/A	Clear Space?	Yes
				Road X Slope (%)	N/A	N/A	Clear Space to XWalk (in)	N/A
			Yes	Any Obstructions?	No	Yes	Storm Grate/Utility Hazard?	No
				Obstruction Type			Storm Grate/Utility Type	
					N/A			N/A
						Yes	Surface Condition? (G/P)	Good
Total Cost:		\$ 2600.00						

