## cole

## Access Compliance Report Public Rights-of-Way (Curb Ramps)



Intersection ID: 2805 Main Street: GLEN_MANOR_DR Cross Street: GLEN_ROYAL_DR							Location:	NE
ADA ID: DC441CC2ECCA Ramp Type: BlendTrans1			Initial Pass/Fail: Fail Overall Compliance: No				Severity Score:	30
Codes/Mitigation Info/Possible Solution			Field Measurements/Component Compliance					
	Possible Solutions:		Compliance Description		Data	Data Compliance Description		Data
	Remove & Replace Curb Ran	np With	N/A	Ramp Length (in)	76.5	Yes	BlendTrans Slope (%)	0.5
	Two New Directional Ramps	•	No	Ramp Width (in)	32.0	No	BlendTrans XSlope (%)	6.3
	Equivalent.	I	N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A
	a la	I	N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A
		I	N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A
	N DIS	I	N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A
E EOU	Surveyor Notes:	I	N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A
E & Charter	N/A	I	N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A
		I	N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A
E &		I	N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A
		I	N/A	Shared Landing?	N/A			
	PROW/ADA:	I	N/A	Gutter Ponding?	N/A	N/A	Gutter Slope (%)	N/A
	Not Found, R304.5.1, R304.5	.3 1	N/A	Gutter Lip Ht (in)	N/A	N/A	Gutter X Slope (%)	N/A
			N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No
				X Walk 1 Direction	To SW		X Walk 2 Direction	To SE
				X Walk 1 Width (in)	N/A		X Walk 2 Width (in)	N/A
Street 1 Name GLEN I	MANOR DR			X Walk 1 Slope (%)	0.9		X Walk 2 Slope (%)	3.1
Stop Condition-Street 1	None			X Walk 1 X Slope (%)	8.0		X Walk 2 X Slope (%)	0.5
Street 2 Name GLEN	I ROYAL DR	I	N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
Stop Condition-Street 2	StopSign			Road Slope (%)	4.3		Clear Space?	N/A
				Road X Slope (%)	5.8	N/A	Clear Space to XWalk (in)	N/A
		I	N/A	Any Obstructions?	N/A	N/A	Storm Grate/Utility Hazard?	N/A
	Total Cost: \$	3200.00		Obstruction Type			Storm Grate/Utility Type	
					N/A			N/A







Yes

No

Surface Condition? (G/P)

Curb Slope (%)

Good

6.5