

Access Compliance Report Public Rights-of-Way (Curb Ramps)



 Intersection ID: 7036
 Main Street:
 BEATTIES_FORD_RD
 Cross Street:
 MCALLISTER_DR
 Location:
 NW

 ADA ID: DF954A74ADC7
 Ramp Type:
 PerpDiag
 Initial Pass/Fail:
 Fail
 Overall Compliance:
 No
 Severity Score:
 10

Codes/Mitigation Info/Possible Solution

Field Measurements/Component Compliance



Street 1 Name
Stop Condition-Street 2
Street 2 Name
Stop Condition-Street 1

MCALLISTER DR
StopSign
BEATTIES FORD RD
None

Possible Solutions:

Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.

Surveyor Notes:

N/A

PROW/ADA:

Not Found, R304.5.1, R304.5.3

Total Cost: \$ 3200.00

| Field Measurements/Component Compliance | | | | | | |
|---|------------------------|-----------------------|-------|------|-----------------------------|------|
| | Compliance Description | | Data | Comp | pliance Description | Data |
| | N/A | Ramp Length (in) | 61.0 | Yes | Ramp Slope (%) | 7.6 |
| | No | Ramp Width (in) | 42.5 | No | Ramp XSlope (%) | 3.0 |
| | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | N/A | Shared Landing? | N/A | | | |
| | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | N/A | Gutter Lip Ht (in) | 1.0 | N/A | Gutter X Slope (%) | N/A |
| | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | No |
| | | X Walk 1 Direction | To SE | | X Walk 2 Direction | To E |
| | N/A | X Walk 1 Width (in) | N/A | N/A | X Walk 2 Width (in) | N/A |
| | | X Walk 1 Slope (%) | 2.4 | | X Walk 2 Slope (%) | 1.5 |
| | | X Walk 1 X Slope (%) | 0.0 | | X Walk 2 X Slope (%) | 0.3 |
| | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| | | Road Slope (%) | 1.3 | N/A | Clear Space? | N/A |
| | | Road X Slope (%) | 1.8 | N/A | Clear Space to XWalk (in) | N/A |
| | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | N/A | | | N/A |
| | | | | Yes | Surface Condition? (G/P) | Good |
| | | | | | | |





