cole

Access Compliance Report Public Rights-of-Way (Island Curb Cuts)



| Intersection ID: 11208 | Main Street: PARKWOOD_AV Cross | s Street: N_BREVARD_ST | Location: | Е |
|---|---|--------------------------------|---|------------|
| ADA ID: 28F51DAEE08D | Curb Cut Type: MedianRefuge2 Initia | I Pass/Fail: Pass Overall Co | ompliance: No Severity Sco | ore: 10.25 |
| Codes/Mitigation Info/Possible Solution Field Measurements/Component Compliance | | | | |
| | Possible Solutions: | Compliance Description | Data Compliance Description | Data |
| | Remove & Replace Detectable | Yes Refuge 1 Length (In) | 80.0 Yes Gutter 1 Ponding? | No |
| | Warning System. Remove & Replace | Yes Refuge 1 Width (In) | 143.0 Yes Gutter 1 Lip Ht (In) | 0.0 |
| | Gutter. | Yes Refuge 1 Slope (%) | 2.0 No Gutter 1 Slope (%) | 5.4 |
| | A | Yes Refuge 1 X Slope (%) | 0.5 Yes Gutter 1 X Slope (%) | 0.1 |
| | | N/A Painted X Walk1? | Yes Yes DWS 1 Provided? | Yes |
| | | N/A X Walk 1 Direction | To N Yes DWS 1 Contrast? | Yes |
| | Surveyor Notes: | N/A X Walk 1 Width (In) | 113.0 No DWS 1 Length (In) | 23.0 |
| PARKWOOD_AV | N/A | N/A Road 1 Slope (%) | 0.4 Yes DWS 1 Full Width? | Yes |
| | | N/A Road 1 X Slope (%) | 4.3 Yes DWS 1 Offset (In) | 0.0 |
| | | | | |
| | 24 | Yes Refuge 2 Length (In) | 82.0 Yes Gutter 2 Ponding? | No |
| | | Yes Refuge 2 Width (In) | 143.0 Yes Gutter 2 Lip Ht (In) | 0.0 |
| a to be | | Yes Refuge 2 Slope (%) | 3.7 Yes Gutter 2 Slope (%) | 3.0 |
| | PROW/ADA: | Yes Refuge 2 X Slope (%) | 0.1 Yes Gutter 2 X Slope (%) | 0.7 |
| | N/A | N/A Painted X Walk2? | Yes Yes DWS 2 Provided? | Yes |
| E C I | | N/A X Walk 2 Direction | To S Yes DWS 2 Contrast? | Yes |
| | | N/A X Walk 2 Width (In) | 115.0 No DWS 2 Length (In) | 23.5 |
| | | N/A Road 2 Slope (%) | 0.9 Yes DWS 2 Full Width? | Yes |
| | | N/A Road 2 X Slope (%) | 2.9 Yes DWS 2 Offset (In) | 0.0 |
| | | N/A Refuge 3 Length (in) | N/A N/A Gutter 3 Ponding? | N/A |
| | Total Cost: \$ 2350.00 | N/A Refuge 3 Width (in) | N/A N/A Gutter 3 Lip Ht (in) | N/A |
| | | N/A Refuge 3 Slope (%) | N/A N/A Gutter 3 Slope (%) | N/A |
| | | N/A Refuge 3 XSlope (%) | N/A N/A Gutter 3 XSlope (%) | N/A |
| | | N/A Painted X Walk3? | N/A N/A DWS 3 Provided? | N/A |
| | | N/A X Walk 3 Direction | N/A N/A DWS 3 Contrast? | N/A |
| | A CONTRACT OF A CONTRACT. | N/A X Walk 3 Width (in) | N/A N/A DWS 3 Length (in) | N/A |
| | | N/A Road 3 Slope (%) | N/A N/A DWS 3 Full Width? | N/A |
| | | N/A Road 3 XSlope (%) | N/A N/A DWS 3 Offset (in) | N/A |
| | | Yes Any Obstructions? | No N/A Storm Grate/Utility Hazard? | No |
| | | N/A Obstruction Type | N/A Storm Grate/Utility Type | |
| Antonia and a second | | | N/A | N/A |
| | | N/A Surface Condition | Good | |