cole

Access Compliance Report Public Rights-of-Way (Island Curb Cuts)



| | • | | - | | | |
|-----------------------|--|---|------------------------|-------------|-----------------------------|------|
| Intersection ID: 5714 | Main Street: JOHN_KIRK_DR C | ross Str | eet: UNIVERSITY_CITY_B | 1 | Location: | NE |
| ADA ID: 597BFCF7BEB5 | Curb Cut Type: IslandRefuge3 In | itial Pas | s/Fail: Fail Overall (| compliance: | No Severity Score: | 60 |
| Codes/Mitig | | Field Measurements/Component Compliance | | | | |
| | Possible Solutions: | Con | pliance Description | | pliance Description | Data |
| | Remove & Replace Entire Refuge. | Yes | Refuge 1 Length (In) | 90.0 N/A | Gutter 1 Ponding? | N/A |
| | ······ | Yes | Refuge 1 Width (In) | 90.0 N/A | Gutter 1 Lip Ht (In) | N/A |
| | CP D | Yes | Refuge 1 Slope (%) | 2.5 N/A | Gutter 1 Slope (%) | N/A |
| | 6 | No | Refuge 1 X Slope (%) | 6.2 N/A | Gutter 1 X Slope (%) | N/A |
| E | 1111 | N/A | Painted X Walk1? | Yes N/A | DWS 1 Provided? | N/A |
| | John Internet and the second s | N/A | X Walk 1 Direction | To W N/A | DWS 1 Contrast? | N/A |
| | Surveyor Notes: | N/A | X Walk 1 Width (In) | 111.0 N/A | DWS 1 Length (In) | N/A |
| | N/A | N/A | Road 1 Slope (%) | 1.7 N/A | DWS 1 Full Width? | N/A |
| | 1.1 | N/A | Road 1 X Slope (%) | 2.8 N/A | DWS 1 Offset (In) | N/A |
| | | Yes | Refuge 2 Length (In) | 95.0 N/A | Gutter 2 Ponding? | N/A |
| | A | No | Refuge 2 Width (In) | 32.0 N/A | Gutter 2 Lip Ht (In) | N/A |
| | | No | Refuge 2 Slope (%) | 6.2 N/A | Gutter 2 Slope (%) | N/A |
| | PROW/ADA: | Yes | Refuge 2 X Slope (%) | 1.5 N/A | | N/A |
| 6 6 Ca | N/A | N/A | Painted X Walk2? | Yes N/A | DWS 2 Provided? | N/A |
| | | N/A | X Walk 2 Direction | To N N/A | DWS 2 Contrast? | N/A |
| | N.C. | N/A | X Walk 2 Width (In) | 111.0 N/A | DWS 2 Length (In) | N/A |
| | | N/A | Road 2 Slope (%) | 0.9 N/A | DWS 2 Full Width? | N/A |
| | | N/A | Road 2 X Slope (%) | 2.0 N/A | DWS 2 Offset (In) | N/A |
| | | Yes | Refuge 3 Length (in) | 97.0 N/A | Gutter 3 Ponding? | N/A |
| | Total Cost: \$ 3000 | .00 No | Refuge 3 Width (in) | 30.0 N/A | Gutter 3 Lip Ht (in) | N/A |
| | | Yes | Refuge 3 Slope (%) | 0.2 N/A | Gutter 3 Slope (%) | N/A |
| | | Yes | Refuge 3 XSlope (%) | 2.1 N/A | Gutter 3 XSlope (%) | N/A |
| | | N/A | Painted X Walk3? | Yes N/A | DWS 3 Provided? | N/A |
| | | N/A | X Walk 3 Direction | To S N/A | DWS 3 Contrast? | N/A |
| | | / N/A | X Walk 3 Width (in) | 112.0 N/A | DWS 3 Length (in) | N/A |
| | | N/A | Road 3 Slope (%) | 1.8 N/A | DWS 3 Full Width? | N/A |
| | | N/A | Road 3 XSlope (%) | 3.5 N/A | DWS 3 Offset (in) | N/A |
| | | Yes | Any Obstructions? | N/A N/A | Storm Grate/Utility Hazard? | N/A |
| | | N/A | Obstruction Type | N/A | Storm Grate/Utility Type | |
| | | 10.0 | | N/A | | N/A |
| | | N/A | Surface Condition | Good | | |