



Access Compliance Report

Public Rights-of-Way

(Curb Ramps)

Intersection ID: 13074	Main Street: MORNINGSIDE_DR	Cross Street: ROLAND_ST	Location:	SE
ADA ID: 298D059C3964	Ramp Type: Perp	Initial Pass/Fail: Fail	Overall Compliance: No	Severity Score: 22.5

Codes/Mitigation Info/Possible Solution			Field Measurements/Component Compliance									
	Possible Solutions:		Compliance			Description			Data			
	Remove & Replace Entire Ramp.		N/A	Ramp Length (in)		56.0		No	Ramp Slope (%)		8.6	
			No	Ramp Width (in)		38.5		Yes	Ramp XSlope (%)		4.0	
			N/A	Flare Type LT		N/A		N/A	Flare Type RT		N/A	
			N/A	Flare Slope LT (%)		N/A		N/A	Flare Slope RT (%)		N/A	
			N/A	Flare Traversable LT?		N/A		N/A	Flare Traversable RT?		N/A	
			N/A	Landing Length (in)		N/A		N/A	DWS Provided?		N/A	
			N/A	Landing Width (in)		N/A		N/A	DWS Contrast?		N/A	
			N/A	Landing Slope (%)		N/A		N/A	DWS Length (in)		N/A	
			N/A	Landing X Slope (%)		N/A		N/A	DWS Full Width?		N/A	
	Surveyor Notes:		Compliance			Description			Data			
	N/A		N/A	Landing Curb? (Y/N)		N/A		N/A	DWS Offset (in)		N/A	
			N/A	Shared Landing?		N/A						
			N/A	Gutter Ponding?		N/A		N/A	Gutter Slope (%)		N/A	
			N/A	Gutter Lip Ht (in)		1.0		N/A	Gutter X Slope (%)		N/A	
			N/A	Painted X Walk1?		No		N/A	Painted X Walk2?		N/A	
				X Walk 1 Direction		To N			X Walk 2 Direction		N/A	
			N/A	X Walk 1 Width (in)		N/A		N/A	X Walk 2 Width (in)		N/A	
				X Walk 1 Slope (%)		8.9			X Walk 2 Slope (%)		N/A	
				X Walk 1 X Slope (%)		4.1			X Walk 2 X Slope (%)		N/A	
		N/A	Ramp inside XWalk1?		N/A		N/A	Ramp inside XWalk2?		N/A		
			Road Slope (%)		N/A		N/A	Clear Space?		N/A		
			Road X Slope (%)		N/A		N/A	Clear Space to XWalk (in)		N/A		
		N/A	Any Obstructions?		N/A		N/A	Storm Grate/Utility Hazard?		N/A		
			Obstruction Type					Storm Grate/Utility Type				
							N/A			N/A		
							Yes	Surface Condition? (G/P)		Good		
Street 1 Name			ROLAND ST									
Stop Condition-Street 2			None									
Street 2 Name			N/A									
Stop Condition-Street 1			N/A									
Total Cost:			\$		1850.00							

Possible Solutions:

Remove & Replace Entire Ramp.

Surveyor Notes:

N/A

PROW/ADA:

Not Found, R304.5.1, R304.2.2

Total Cost: \$ 1850.00

Street 1 Name **ROLAND ST**
 Stop Condition-Street 2 **None**
 Street 2 Name **N/A**
 Stop Condition-Street 1 **N/A**

