


Access Compliance Report

Public Rights-of-Way

(Curb Ramps)

Intersection ID: 21699	Main Street: JOHNNY CAKE LN	Cross Street: MILL POND RD	Location: S
ADA ID: 393EBD30BD9E	Ramp Type: PerpDiag	Initial Pass/Fail: Fail	Overall Compliance: No
		Severity Score: 22.5	

Codes/Mitigation Info/Possible Solution		Field Measurements/Component Compliance													
	Possible Solutions:	Compliance			Description			Data	Compliance			Description			Data
	Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.	N/A	Ramp Length (in)	76.0	No	Ramp Slope (%)	9.3								
		No	Ramp Width (in)	42.0	No	Ramp XSlope (%)	3.6								
		N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A								
		N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A								
		N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A								
		N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A								
		N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A								
		N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A								
		N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A								
Surveyor Notes:	N/A	N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A								
		N/A	Shared Landing?	N/A											
		N/A	Gutter Ponding?	N/A	N/A	Gutter Slope (%)	N/A								
		N/A	Gutter Lip Ht (in)	N/A	N/A	Gutter X Slope (%)	N/A								
		N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No								
			X Walk 1 Direction	To NE		X Walk 2 Direction	To NW								
		N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A								
			X Walk 1 Slope (%)	3.0		X Walk 2 Slope (%)	1.2								
			X Walk 1 X Slope (%)	2.9		X Walk 2 X Slope (%)	0.2								
	PROW/ADA:	Not Found, R304.5.1, R304.2.2, R304.5.3	N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A							
			Road Slope (%)	1.4	N/A	Clear Space?	N/A								
			Road X Slope (%)	1.5	N/A	Clear Space to XWalk (in)	N/A								
N/A			Any Obstructions?	N/A	N/A	Storm Grate/Utility Hazard?	N/A								
			Obstruction Type			Storm Grate/Utility Type									
				N/A		N/A									
				Yes	Surface Condition? (G/P)	Good									
Total Cost:			\$	3200.00											

