














Access Compliance Report

Public Rights-of-Way

(Curb Ramps)

Intersection ID: 10038266	Main Street: SMITHFIELD_CHURCH_RD	Cross Street: N/A	Location: SW
ADA ID: 6E5084D2F42B	Ramp Type: PerpDiag	Initial Pass/Fail: Fail	Overall Compliance: No
Severity Score: 10			
Codes/Mitigation Info/Possible Solution		Field Measurements/Component Compliance	

	Possible Solutions:		Compliance	Description	Data	Compliance	Description	Data
	Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.		N/A	Ramp Length (in)	61.0	Yes	Ramp Slope (%)	5.2
	Surveyor Notes:		No	Ramp Width (in)	39.5	No	Ramp XSlope (%)	2.5
	N/A		N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A
	PROW/ADA:		N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A
	Not Found, R304.5.1, R304.5.3		N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A
			N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A
			N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A
			N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A
			N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A
			N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A
			N/A	Shared Landing?	N/A			
			N/A	Gutter Ponding?	N/A	N/A	Gutter Slope (%)	N/A
			N/A	Gutter Lip Ht (in)	N/A	N/A	Gutter X Slope (%)	N/A
			N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No
				X Walk 1 Direction	To E		X Walk 2 Direction	To N
			N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A
				X Walk 1 Slope (%)	1.9		X Walk 2 Slope (%)	2.9
				X Walk 1 X Slope (%)	4.0		X Walk 2 X Slope (%)	0.5
			N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
				Road Slope (%)	3.2	N/A	Clear Space?	N/A
				Road X Slope (%)	2.6	N/A	Clear Space to XWalk (in)	N/A
			N/A	Any Obstructions?	N/A	N/A	Storm Grate/Utility Hazard?	N/A
				Obstruction Type			Storm Grate/Utility Type	
						N/A		N/A
						Yes	Surface Condition? (G/P)	Good

Total Cost: \$ 3200.00

