


















# Access Compliance Report

## Public Rights-of-Way

### (Curb Ramps)

Intersection ID: 8619	Main Street: HATERAS_AV	Cross Street: JENNINGS_ST	Location: SW
ADA ID: B4375593B3EA	Ramp Type: PerpDiag	Initial Pass/Fail: Fail	Overall Compliance: No
		Severity Score: 10	

Codes/Mitigation Info/Possible Solution			Field Measurements/Component Compliance		
	Possible Solutions:		<b>Compliance</b>	<b>Description</b>	<b>Data</b>
	Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.		<b>Compliance</b>	<b>Description</b>	<b>Data</b>
	Surveyor Notes:		<b>Yes</b>	Ramp Length (in)	63.0
	N/A		<b>No</b>	Ramp Width (in)	39.5
	PROW/ADA:		<b>N/A</b>	Flare Type LT	N/A
	Not Found, R304.5.1, R304.5.3		<b>N/A</b>	Flare Slope LT (%)	N/A
			<b>N/A</b>	Flare Traversable LT?	N/A
			<b>N/A</b>	Flare Slope RT (%)	N/A
			<b>N/A</b>	Flare Traversable RT?	N/A
			<b>N/A</b>	DWS Provided?	N/A
			<b>N/A</b>	DWS Contrast?	N/A
			<b>N/A</b>	DWS Length (in)	N/A
			<b>N/A</b>	DWS Full Width?	N/A
			<b>N/A</b>	DWS Offset (in)	N/A
			<b>N/A</b>	Gutter Ponding?	N/A
			<b>N/A</b>	Gutter X Slope (%)	N/A
			<b>No</b>	Painted X Walk1?	No
			<b>To E</b>	X Walk 2 Direction	To N
			<b>N/A</b>	X Walk 1 Width (in)	N/A
			<b>N/A</b>	X Walk 2 Width (in)	N/A
			<b>0.8</b>	X Walk 1 Slope (%)	5.6
			<b>2.0</b>	X Walk 2 Slope (%)	1.0
			<b>N/A</b>	X Walk 1 X Slope (%)	1.0
			<b>N/A</b>	X Walk 2 X Slope (%)	1.0
			<b>N/A</b>	Ramp inside XWalk1?	N/A
			<b>N/A</b>	Ramp inside XWalk2?	N/A
			<b>2.7</b>	Road Slope (%)	N/A
			<b>5.7</b>	Clear Space?	N/A
			<b>N/A</b>	Clear Space to XWalk (in)	N/A
			<b>N/A</b>	Storm Grate/Utility Hazard?	N/A
			<b>N/A</b>	Storm Grate/Utility Type	N/A
			<b>N/A</b>	Obstruction Type	N/A
			<b>N/A</b>	Surface Condition? (G/P)	Good
			<b>Yes</b>		

Total Cost: \$ 3200.00

