


# Access Compliance Report

## Public Rights-of-Way

### (Curb Ramps)

Intersection ID: 16485	Main Street: PARK_RD	Cross Street: PRINCETON_AV	Location: SE
ADA ID: F194C6A329B1	Ramp Type: PerpDiag	Initial Pass/Fail: Fail	Overall Compliance: No
Codes/Mitigation Info/Possible Solution		Field Measurements/Component Compliance	

	Possible Solutions:		Compliance		Description	Data	Compliance		Description	Data
	Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.		N/A	Ramp Length (in)	50.0	No	Ramp Slope (%)	10.3		
			No	Ramp Width (in)	47.5	No	Ramp XSlope (%)	5.2		
			N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A		
			N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A		
			N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A		
			N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A		
			N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A		
			N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A		
			N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A		
Surveyor Notes:		N/A	N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A		
PROW/ADA:		Not Found, R304.5.1, R304.2.2, R304.5.3	N/A	Shared Landing?	N/A	N/A	Gutter Slope (%)	N/A		
			N/A	Gutter Ponding?	N/A	N/A	Gutter X Slope (%)	N/A		
			N/A	Gutter Lip Ht (in)	N/A	N/A	Painted X Walk2?	No		
			N/A	Painted X Walk1?	Yes	N/A	X Walk 2 Direction	To W		
			N/A	X Walk 1 Direction	To N	N/A	X Walk 2 Width (in)	N/A		
			N/A	X Walk 1 Width (in)	105.0	N/A	X Walk 2 Slope (%)	4.0		
				X Walk 1 Slope (%)	8.1		X Walk 2 X Slope (%)	4.1		
				X Walk 1 X Slope (%)	4.4		Ramp inside XWalk2?	N/A		
			N/A	Ramp inside XWalk1?	Yes	N/A	Clear Space?	N/A		
				Road Slope (%)	6.0	N/A	Clear Space to XWalk (in)	N/A		
				Road X Slope (%)	6.7	N/A	Storm Grate/Utility Hazard?	N/A		
			N/A	Any Obstructions?	N/A	N/A	Storm Grate/Utility Type			
				Obstruction Type		N/A		N/A		
						Yes	Surface Condition? (G/P)	Good		

Street 1 Name	PRINCETON AV
Stop Condition-Street 2	Signal
Street 2 Name	PARK RD
Stop Condition-Street 1	None

Total Cost:	\$	3200.00
-------------	----	---------

Total Cost: \$ 3200.00

