cole

Access Compliance Report Public Rights-of-Way (Curb Ramps)



Surface Condition? (G/P)

Curb Slope (%)

Good

3.4

Yes

N/A

| Intersection ID: 10995 | Main St | Main Street: MARBETTA_LN | | | OAK_FOREST_DR | | Location: N | | |
|---|-------------|------------------------------|---------|---|-----------------------|-----------------|-------------|-----------------------------|------|
| ADA ID: 570A84452796 | Ramp T | Ramp Type: BlendTrans1 | | Initial Pass/Fail: Fail Overall Co | | Compliance: No | | o Severity Score: | 8.75 |
| Codes/Mitigation Info/Possible Solution | | | | Field Measurements/Component Compliance | | | | | |
| E C C C C C C C C C C C C C C C C C C C | · / · · · · | Possible Solutions: | | Compliance Description | | Data Compliance | | liance Description | Data |
| | | Remove & Replace Curb Ramp | With | N/A | Ramp Length (in) | 48.0 | Yes | BlendTrans Slope (%) | 4.9 |
| | | Two New Directional Ramps or | , | No | Ramp Width (in) | 47.0 | Yes | BlendTrans XSlope (%) | 0.3 |
| | | Equivalent. | | N/A | Flare Type LT | N/A | N/A | Flare Type RT | N/A |
| | | | | N/A | Flare Slope LT (%) | N/A | N/A | Flare Slope RT (%) | N/A |
| | | | | N/A | Flare Traversable LT? | N/A | N/A | Flare Traversable RT? | N/A |
| | | | | N/A | Landing Length (in) | N/A | N/A | DWS Provided? | N/A |
| | | Surveyor Notes: | | N/A | Landing Width (in) | N/A | N/A | DWS Contrast? | N/A |
| | | N/A | | N/A | Landing Slope (%) | N/A | N/A | DWS Length (in) | N/A |
| | | | | N/A | Landing X Slope (%) | N/A | N/A | DWS Full Width? | N/A |
| | | | | N/A | Landing Curb? (Y/N) | N/A | N/A | DWS Offset (in) | N/A |
| | | | | N/A | Shared Landing? | N/A | | | |
| | | PROW/ADA: | | N/A | Gutter Ponding? | N/A | N/A | Gutter Slope (%) | N/A |
| | | R304.5.1 | | N/A | Gutter Lip Ht (in) | 0.5 | N/A | Gutter X Slope (%) | N/A |
| The second second | | | | N/A | Painted X Walk1? | No | N/A | Painted X Walk2? | N/A |
| | | | | | X Walk 1 Direction | To SW | | X Walk 2 Direction | N/A |
| | | | | | X Walk 1 Width (in) | N/A | | X Walk 2 Width (in) | N/A |
| Street 1 Name | MARBETTA LN | | | | X Walk 1 Slope (%) | 1.9 | | X Walk 2 Slope (%) | N/A |
| Stop Condition-Street 1 | StopSign | | | | X Walk 1 X Slope (%) | 0.6 | | X Walk 2 X Slope (%) | N/A |
| Street 2 Name | N/A | | | N/A | Ramp inside XWalk1? | N/A | N/A | Ramp inside XWalk2? | N/A |
| Stop Condition-Street 2 | N/A | | | | Road Slope (%) | 0.6 | | Clear Space? | N/A |
| | | | | | Road X Slope (%) | 1.9 | N/A | Clear Space to XWalk (in) | N/A |
| | | | | N/A | Any Obstructions? | N/A | N/A | Storm Grate/Utility Hazard? | N/A |
| | | Total Cost: \$ | 3200.00 | | Obstruction Type | | | Storm Grate/Utility Type | |
| | | | | | | N/A | | | N/A |





