


Access Compliance Report

Public Rights-of-Way

(Curb Ramps)

Intersection ID: 14141	Main Street: GREENWAY_AV	Cross Street: N_CASWELL_RD	Location: W
ADA ID: 79C716B52975	Ramp Type: PerpDiag	Initial Pass/Fail: Fail	Overall Compliance: No
			Severity Score: 26.25

Codes/Mitigation Info/Possible Solution		Field Measurements/Component Compliance									
	Possible Solutions:	Compliance		Description		Data	Compliance		Description		Data
	Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.	N/A	Ramp Length (in)	98.0	No	Ramp Slope (%)	12.5				
		Yes	Ramp Width (in)	48.0	No	Ramp XSlope (%)	2.4				
		N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A				
		N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A				
	N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A					
	N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A					
	N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A					
	N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A					
	N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A					
N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A						
Surveyor Notes:	N/A	N/A	Shared Landing?	N/A							
		N/A	Gutter Ponding?	N/A	N/A	Gutter Slope (%)	N/A				
		N/A	Gutter Lip Ht (in)	N/A	N/A	Gutter X Slope (%)	N/A				
		N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No				
			X Walk 1 Direction	To SE		X Walk 2 Direction	To NE				
		N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A				
			X Walk 1 Slope (%)	4.4		X Walk 2 Slope (%)	3.5				
			X Walk 1 X Slope (%)	4.7		X Walk 2 X Slope (%)	2.8				
		N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A				
			Road Slope (%)	0.2	N/A	Clear Space?	N/A				
PROW/ADA:	Not Found, R304.2.2, R304.5.3		Road X Slope (%)	6.0	N/A	Clear Space to XWalk (in)	N/A				
		N/A	Any Obstructions?	N/A	N/A	Storm Grate/Utility Hazard?	N/A				
			Obstruction Type			Storm Grate/Utility Type					
					N/A		N/A				
					Yes	Surface Condition? (G/P)	Good				

Street 1 Name	N CASWELL RD
Stop Condition-Street 2	None
Street 2 Name	GREENWAY AV
Stop Condition-Street 1	StopSign

Total Cost:	\$	3200.00
-------------	----	---------

Total Cost: \$ 3200.00

