Access Compliance Report
Public Rights-of-Way
(Curb Ramps)

cole® CHARLOTTE™

Intersection ID: 14011	Main Street: WEST_BV	Cross Street: ROMARE_BEARDEN_DR	Location: SE
ADA ID: 05CFE1AA9FF4	Ramp Type: PerpDiag	Initial Pass/Fail: Fail Overall Compliance: No	Severity Score: 10

Codes/Mitigation Info/Possible Solution	Field Measurements/Component Compliance

Possible Solutions:

Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.

Surveyor Notes:

N/A

PROW/ADA:

Not Found, R304.5.1, R304.5.3

Total Cost: **$ 3200.00**

Street 1 Name	**WEST BV**
Stop Condition-Street 2	**None**
Street 2 Name	**ROMARE BEARDEN DR**
Stop Condition-Street 1	**StopSign**

Compliance	Description	Data	Compliance	Description	Data
N/A	Ramp Length (in)	46.6	Yes	Ramp Slope (%)	6.8
No	Ramp Width (in)	44.0	No	Ramp XSlope (%)	3.0
N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A
N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A
N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A
N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A
N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A
N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A
N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A
N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A
N/A	Shared Landing?	N/A			
N/A	Gutter Ponding?	N/A	N/A	Gutter Slope (%)	N/A
N/A	Gutter Lip Ht (in)	N/A	N/A	Gutter X Slope (%)	N/A
N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No
	X Walk 1 Direction	To N		X Walk 2 Direction	To W
N/A	X Walk 1 Width (in)	N/A	N/A	X Walk 2 Width (in)	N/A
	X Walk 1 Slope (%)	8.1		X Walk 2 Slope (%)	4.1
	X Walk 1 X Slope (%)	1.2		X Walk 2 X Slope (%)	3.3
N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
	Road Slope (%)	1.2	N/A	Clear Space?	N/A
	Road X Slope (%)	4.4	N/A	Clear Space to XWalk (in)	N/A
N/A	Any Obstructions?	N/A	N/A	Storm Grate/Utility Hazard?	N/A
	Obstruction Type			Storm Grate/Utility Type	
N/A					N/A
			Yes	Surface Condition? (G/P)	Good