Access Compliance Report
Public Rights-of-Way
(Curb Ramps)

cole®   **CHARLOTTE**

Intersection ID: 10029517	Main Street: KENTLAND_LN	Cross Street: FLAGSTAFF_DR	Location:	E
ADA ID: 6F4098FBDCF6	Ramp Type: Combination1Diag	Initial Pass/Fail: Fail	Overall Compliance: No	Severity Score: 0

Codes/Mitigation Info/Possible Solution	Field Measurements/Component Compliance

Possible Solutions:

Remove & Replace Curb Ramp With Two New Directional Ramps or Equivalent.

Surveyor Notes:

N/A

PROW/ADA:

Not Found, R304.3.2, R304.5.3

Compliance	Description	Data	Compliance	Description	Data
N/A	Ramp Length LT (in)	83.0	N/A	Ramp Length RT (in)	N/A
Yes	Ramp Width LT (in)	49.0	N/A	Ramp Width RT (in)	N/A
No	Ramp Slope LT (%)	8.6	N/A	Ramp Slope RT (%)	N/A
No	Ramp XSlope LT (%)	3.3	N/A	Ramp XSlope RT (%)	N/A
N/A	Ramp Length (in)	55.0	Yes	Ramp Slope (%)	7.1
Yes	Ramp Width (in)	49.0	Yes	Ramp XSlope (%)	0.9
N/A	Flare Type LT	N/A	N/A	Flare Type RT	N/A
N/A	Flare Slope LT (%)	N/A	N/A	Flare Slope RT (%)	N/A
N/A	Flare Traversable LT?	N/A	N/A	Flare Traversable RT?	N/A
N/A	Landing Length (in)	N/A	N/A	DWS Provided?	N/A
N/A	Landing Width (in)	N/A	N/A	DWS Contrast?	N/A
N/A	Landing Slope (%)	N/A	N/A	DWS Length (in)	N/A
N/A	Landing X Slope (%)	N/A	N/A	DWS Full Width?	N/A
N/A	Landing Curb? (Y/N)	N/A	N/A	DWS Offset (in)	N/A
N/A	Shared Landing?	N/A			
N/A	Gutter Ponding?	N/A	N/A	Gutter Slope (%)	N/A
N/A	Gutter Lip Ht (in)	N/A	N/A	Gutter X Slope (%)	N/A
N/A	Painted X Walk1?	No	N/A	Painted X Walk2?	No
	X Walk 1 Direction	To NW		X Walk 2 Direction	To SW
	X Walk 1 Width (in)	N/A		X Walk 2 Width (in)	N/A
	X Walk 1 Slope (%)	3.1		X Walk 2 Slope (%)	1.1
	X Walk 1 X Slope (%)	2.0		X Walk 2 X Slope (%)	3.3
N/A	Ramp inside XWalk1?	N/A	N/A	Ramp inside XWalk2?	N/A
	Road Slope (%)	1.1		Clear Space?	N/A
	Road X Slope (%)	1.4	N/A	Clear Space to XWalk (in)	N/A
			N/A	Any Obstruction?	N/A
				Obstruction Type	N/A
			N/A	Storm Grate/Utility Hazard?	N/A
				Storm Grate/Utility Type	N/A
			Yes	Surface Condition? (G/P)	Good
				Curb Slope (%)	15.7

Street 1 Name	None
Stop Condition-Street 1	FLAGSTAFF DR
Street 2 Name	None
Stop Condition-Street 2	KENTLAND LN

Total Cost: $ 3200.00